Nelson City Council | Te Kaunihera o Whakatū

PROJECT UPDATE

HASTINGS STREET

Work Currently Underway :

- Installation of the 1.8m diameter stormwater pipeline up to the temporary car park entrance.
- Removal of contaminated coal tar material from the trench.
- Reinstating the footpath area outside Spotlight retail store.
- Removal of redundant sewer pipeline.

Upcoming Work :

The focus for November includes:

- Continue laying the 1.8m diameter stormwater pipes past the site office entrance at Pioneer Park.
- Installing the new watermain up to the first hydrant.
- Complete the stormwater and water laterals (pipes from the main pipe to houses) up to the site office entrance at Pioneer Park.
- Install kerb and channel past the Athletics Club (Pioneer Park) entrance.
- Reinstate the footpaths, berm areas & driveways past the Athletics Club (Pioneer Park) entrance.

Changes to Car Parking Access :

The next phase of the Hastings Street Infrastructure Upgrade will be starting on Wednesday 16 November 2022 and will continue up to Christmas. This phase will require restricting vehicular access to both the temporary car park and the Pioneer Park car park used by Community Groups. Full temporary road closures (represented by the colours **RED**, **GREEN & BLUE** in the picture below) will be in place for the dates indicated. The remainder of Hastings Street and Pioneer Crescent will be open to residents only.

While the construction works block access to specific residential driveways and the car parking areas within Pioneer Park, residents are asked to temporarily park elsewhere. Residents who can park off-street on their properties are requested to do so, as this will free up on-street parking spaces for other residents who are affected by these works.



Stage 1 (Red) - Current extent of work up until Wednesday 16 November 2022

- Temporary carpark entrance OPEN.
- Main Athletics Centre entrance CLOSED.

• Secondary Athletics Centre entrance – CLOSED.

Stage 2 (Green) - From Wednesday 16 November until Friday 2 December.

• Temporary carpark entrance – CLOSED.

Te Kaunihera o

Whakatū

- Main Athletics Centre entrance CLOSED
- Secondary Athletics Centre entrance OPEN (only during Community Group operating hours with a trained Traffic controller in place to manage access.)

Stage 3 (Blue) - From Friday 2 December until Friday 23 December.

- Temporary carpark entrance CLOSED.
- Main Athletics Centre entrance OPEN.
- Secondary Athletics Centre entrance CLOSED.

Christmas / New Year Period

City Council

- Construction activities along Hastings Street will pause over the Christmas break (from 23 December 2022 until the 9 January 2022).
- Our contractor (Tasman Civil Ltd) will leave the Hastings Street construction site in a safe state during this period, before recommencing work on Monday 9 January 2023.
- It is currently proposed to leave the temporary road closure in place in Hastings Street over the Christmas / New Year period.

Expected Completion Date

• The temporary road closure in Hastings Street is required to remain in place till May 2023, at which time construction works are expected to be completed.

KEY CONTACTS

Council Project Manager: (Office Hours) Peter Curry (mobile 022 031 5095) Tasman Civil Ltd Contract Manager: (Office Hours) Anthony Jordan (mobile 022 618 702) email : anthony.jordan@tasmancivil.co.nz

Delivered by:



Traffic Management (24/7) :

Paniah (STMS) mobile 027 509 4509 General information :

Working Hours :

7:30 am – 5:30 pm Monday – Friday 8:00 am – 2:00 pm Saturdays (where required)



✓ Project Progress:

Footpath area near Spotlight store reinstated. ?) Current Phase:

Stormwater Pipeline continues & Traffic Management to be altered.

Find Out more:

https://shape.nelson.govt.nz/washington-valley-upgrade