

PROJECT UPDATE

ST VINCENT STREET



Recently Completed Work:

The work on the St Vincent Street infrastructure upgrade project has been progressing well. The sheet piling operation has been completed with sheet piles installed around the perimeter of the excavation. The photos above show some of the sheet piling activity taking place.

Construction of the underground Stormwater Mixing Chamber:

A lot of the construction activity taking place is not visible to the public (as it is occurring out of sight below road level within the large Mixing Chamber hole!). We can assure you that we are making good progress.

The precast concrete panel walls of the mixing chamber have been installed, and the in-situ concrete floor slab is currently being completed (some photos of this activity are shown overleaf).

The focus for work over the next month includes:

- Completing construction of the in-situ concrete floor within the underground mixing chamber.
- Removal of props supporting the concrete panel walls.
- Installation of the 1800mm & 1200mm diameter pipe starters into the mixing chamber.
- Commence backfilling and removal of sheet piles.
- Installation of water sluice valves

We will do everything we can to minimise the impact on you and would really appreciate it if you let us know if you have any concerns. Our contractor will be in touch with you regularly, and we will also provide updates on Shape Nelson (Council's online project and engagement website) – shape.nelson.govt.nz.

This work on St Vincent Street is scheduled to be completed in late November 2023. We will continue to be in touch in the coming months as work progresses.



KEY CONTACTS

Tasman Civil Ltd – Contacts:



If you have any questions about the project, then please contact Council's project manager Peter Curry on 03 546 0238 or email peter.curry@ncc.govt.nz

First Contact - Anthony Jordan (mobile 022 618 7702)
anthony.jordan@tasmancivil.co.nz

Second Contact – Thomas Maw (mobile 027 706 4323)
thomas.maw@tasmancivil.co.nz

✓ Project Progress:

The sheet piling required for the construction of the underground mixing chamber has been completed.

? Current Phase:

The construction of the underground mixing chamber is well underway.

@ Find Out more:

<https://shape.nelson.govt.nz/st-vincent-street-infrastructure-upgrade>