

# PROJECT UPDATE

## HASTINGS STREET – PHASE 2

The next phase of the Hastings Street infrastructure upgrade will be starting from Monday 25 April 2022. A full road closure (represented as red in the picture below) will be in place for a 30-50m section of Hastings St, which will progressively move down the street from St Vincent Street to Washington Road.

The remainder of Hastings Street and Pioneer Crescent will be open to residents only (represented as orange in the picture below).



### Upcoming Construction Activities:

- Sewer main installation.

### Key information:

- Duration – This work will run from Monday 25 April through to June 2022.
- Residential access to Hastings Street and Pioneer Crescent will be via Washington Road at the start and will progressively change to St Vincent Street as the works pass each house.
- While the full road closure blocks access to driveways, residents are asked to temporarily park elsewhere. A carpark within Pioneer Park (represented as green in the picture above) has been provided as an alternate parking option for residents. There will however be a period where access to this carpark will be blocked as well.
- The full closure will also include the footpath and grass berm and therefore pedestrian access to houses will be restricted as well. Where direct access cannot be provided outside of the fenced construction site, residents are asked to follow the below directions.
  - During work hours - request house access from the traffic controller stationed at the gate and they will safely escort you through the construction site. Please follow all directions provided while within the construction site.
  - After hours - follow the designated fenced pathway through the construction site



Project Progress:

Electrical & telecommunications  
trenching completed



Current Phase:

Traffic Management altered.  
Starting trenching for new sewer



Find Out more:

<https://shape.nelson.govt.nz/washington-valley-upgrade>

## **KEY CONTACTS/PROGRAMME**

### **Council Project Manager: (Office Hours)**

Peter Curry (mobile 022 031 5095)

### **Tasman Civil Ltd - Contract Manager: (Office Hours)**

Anthony Jordan (mobile 022 618 702)

anthony.jordan@tasmancivil.co.nz

Delivered by:



### **Traffic Management (24/7):**

Panah (STMS) 027 509 4509

### **General information:**

Working Hours

7:30 am – 5:30 pm Monday – Friday

8:00 am – 2:00 pm Saturdays (where required)